

## What's Happening Behind the Fence?

### **Deconstruction:**

The final phase (6 buildings) will occur in 2015 when the new central plant is in operation.

### **Sitework:**

Water, sanitary, storm drainage, heating and cooling piping and electrical work continues to be installed both along the west and east sides of the Historic Core buildings. The shaping and seeding of site drainage swales and preparation for initial base pavement finishes is also underway on the west and north areas of the site.

### **Historic Core:**

The selective demolition process continues on the interior of the Historic Core. Existing systems have been removed and structural framing improvements are well underway. The flood proofing of the lower level continues with the placement of the concrete low strength material (CLSM) fill and the new first floor concrete slab on grade work will begin in September moving south to north thru the Historic Core!

### **New Office Building:**

The new structural steel framework is in place for the NOB and you can really see its final shape! Work will progress on the first and second floor slabs which will allow the exterior wall framing work to begin. The roofing work is also underway as we prepare to close-in the building for the winter.

### **Central Plant:**

The concrete footings and frost walls for the exterior walls have been formed and placed for the new Central Plant and the structural steel framework has been erected. The roofing work will follow in the coming weeks as we also look to close-in this building for the winter!

### **Safety:**

It is a large site, so please be aware of changing conditions!

**Panoramic view (looking North) at NOB Steel, Historic Core-South Buildings, Hanks, Weeks, DPS / Forensics and the New Plant!**



**CONSTRUCTION**

**Check us out online!**

<http://bgs.vermont.gov/FutureUseWaterbury>

**Have Questions?**

**Reach us by E-mail:**

[bgs.wsocteam@state.vt.us](mailto:bgs.wsocteam@state.vt.us)





# PROJECT VIEWS

AUGUST 31, 2014

